EXTENSION OF TIME PROPOSAL

1	Name of Work	Drilling of borewells and providing water supply facilities to ward no 01,02,03 & 04
2	Amount of Work Portion	Rs. 87.00 lakhs
3	Estimated Cost	Rs. 100.00 lakhs
4	Name of Contractor	Sri B P Mahesh (Sri Sai Manjunath Enterprises)
5	Agreement No	EE(YNK.D) Epmt -18/W O/ 134 /2022-23 date : 29-3-2023.
6	No and date under which work order issued	EE(YNK.D) Epmt -18/W.O/ 134 /2022-23 date : 29-3-2023.
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	30-06-2023
9	Date of receipt of application in the sub division office	30-06-2023
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Drilling of borewells and laying pipeline
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	25 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	25 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	

20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discreasion of Executive Engineer to propose for penalty.
22	Remarks of the EE with the daily rate of penalty proposed	Rs 50/- per day penalty imposed

AE
03.04

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64